



Minnesota
Pollution
Control
Agency

Water Quality

Wastewater
Technical
Review and
Guidance

CENTRIFUGES SOLID BOWL- REVIEW CHECKLIST

Water/Wastewater/#5.13, May 2001

FACILITY NAME

DATE

CONSULTING ENGINEER

SITE INSPECTION (DATE & INSPECTOR)

PLANNING OR DESIGN PHASE

Feed Concentration (%)

Solids Capture (%)

*(70-95 % - depending on type of sludge & if
conditioned by chemicals)*

Cake Solids (%)

Feed Rate (gpm)

Sludge Conditioning Facilities?

Conditioning Chemicals?

Where is centrate returned to plant?

Projected centrate characteristics:

CBOD (mg/l)

Flow (gpd)

wq-wwtp5-13



